CIPP Contract Year 3 - Change Log - Summary Information.

SECTION 54	DISTRICT	WARD	ROAD NAME	DESCRIPTION TO - FROM	INDICITIVE WORK TYPE (SUBJECT TO DETAILED DESIGN)	CHANGE REQUEST REFERENCE	COMMENTS	PROGRAMME MILESTONE	CONTRACT YEAR	PROPOSED BY	DATE	STATUS	SUBMITTED	CONSENT in PRINCIPLE	CONSENT GIVEN
	Edgbaston	Bartley Green	Somery Road	Somery Road From Stonehouse Hill To End	Carriageway Maintenance	1	Delete from Programme. Completed in Milestone 4	8	4	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Erdington	Kingstanding	Tansley Grove	Tansley Grove From Tansley Road To End	Carriageway Maintenance	2	Delete from Programme. Completed in Milestone 4	7	4	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Bordesley Green	St Benedicts Road	St Benedicts Road From Sommerville Rd To Coventry Rd	Carriageway Maintenance	3	Delete from Programme. Completed in Milestone 4	7	4	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Bordesley Green	St Oswalds Road	St Oswalds Road From Coventry Rd To Somerville Rd	Carriageway Maintenance	4	Delete from Programme. Completed in Milestone 4	6	3	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Weoley	Witherford Way	Witherford Way Roundabout At Fox Hill	Carriageway Maintenance	5	Delete from Programme. Completed in Milestone 4	6	3	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Weoley	Gregory Avenue	Gregory Avenue Service Rd From No 143 To No 137	Carriageway Maintenance	6	Delete from Programme. Completed in Milestone 3	5	3	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Weoley	Gregory Avenue	Gregory Avenue Service Rd From No 65 To No 59	Carriageway Maintenance	7	Delete from Programme. Completed in Milestone 3	7	4	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Weoley	Gregory Avenue	Gregory Avenue Service Rd From No 131 To No 125	Carriageway Maintenance	8	Delete from Programme. Completed in Milestone 3	7	4	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Billesley	Playdon Grove	Playdon Grove Roundabout	Carriageway Maintenance	9	Delete from Programme. Completed in Milestone 4	5	3	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Billesley	Playdon Grove	Playdon Grove From Grendon Rd To Rbt	Carriageway Maintenance	10	Delete from Programme. Completed in Milestone 4	14	7	Amey Planning	02/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	South Yardley	Wharf Road	Whole Length	Street Lighting	11	Bring forward from Milestone 8 to Milestone 6 to replace deferred schemes	6	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Erdington	Tyburn	Pype Hayes Park Pathway	Whole Length	Street Lighting	12	Scheme deferred from Milestone 5 to Milestone 8 to accommodate other works	8	4	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Erdington	Erdington	Chestnut Drive	Whole Length	Street Lighting	13	Scheme brought forward from Milestone 8 to Milestone 5 following Consultation Process	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Edgbaston	Bartley Green	Hayley Green Road	Whole Length	Street Lighting	14	Lighting scheme not required - Defer from Milestone 5 to Milestone 10 for further investigation	10	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Edgbaston	Edgbaston	Spey Close	Whole Length	Street Lighting	15	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 10 for further clarifiucation	10	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Edgbaston	Harborne	Tudor Terrace	Whole Length	Street Lighting	16	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 10 for further clarifiucation	10	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Edgbaston	Quinton	Minley Avenue	Whole Length	Street Lighting	17	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hall Green	Moseley and Kings Heath	Aldwyn Avenue	Whole Length	Street Lighting	18	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hall Green	Moseley and Kings Heath	Avenue Road	Whole Length	Street Lighting	19	Defer from Milestone 5 to Milestone 6 - possible Heritage Scheme	6	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hall Green	Moseley and Kings Heath	Holders Gardens	Whole Length	Street Lighting	20	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hall Green	Moseley and Kings Heath	Sandhurst Road	Whole Length	Street Lighting	21	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hall Green	Moseley and Kings Heath	Shelsley Drive	Whole Length	Street Lighting	22	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hall Green	Springfield	Laceby Grove	Whole Length	Street Lighting	23	Bring forward from Milestone 7 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Bordesley Green	Blake Place	Whole Length	Street Lighting	24	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 10 for further clarifiucation	10	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Ladywood	Bell Barn Close	Whole Length	Street Lighting	25	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Ash Grove	Whole Length	Street Lighting	26	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Aston Road - University	Whole Length	Street Lighting	27	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Fawdry Street	Whole Length	Street Lighting	28	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Park View	Whole Length	Street Lighting	29	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Soho	Bernard Place	Whole Length	Street Lighting	30	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Soho	Bond Square	Whole Length	Street Lighting	31	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Soho	Bredon Terrace	Whole Length	Street Lighting	32	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Soho	Louisa Place	Whole Length	Street Lighting	33	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Soho	Portland Terrace	Whole Length	Street Lighting	34	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Soho	Winchester Grove	Whole Length	Street Lighting	35	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Rea Street	Whole Length	Street Lighting	36	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Upper Thomas Street	Whole Length	Street Lighting	37	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Upper Trinity Street	Whole Length	Street Lighting	38	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Little Ann Street	Whole Length	Street Lighting	39	Bring forward from Milestone 8 to Milestone 6 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Melvina Road	Whole Length	Street Lighting	40	Bring forward from Milestone 8 to Milestone 6 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Mill Street	Whole Length	Street Lighting	41	Bring forward from Milestone 7 to Milestone 6 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Montague Street	Whole Length	Street Lighting	42	Bring forward from Milestone 8 to Milestone 6 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Kings Norton	Kinlet Grove	Whole Length	Street Lighting	43	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Longbridge	Dyce Road	Whole Length	Street Lighting	44	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Longbridge	Eachway Farm Close	Whole Length	Street Lighting	45	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Weoley	Old Park	Whole Length	Street Lighting	46	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Weoley	Old Park	Whole Length	Street Lighting	47	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Northfield	Titterstone Road	Whole Length	Street Lighting	48	Bring forward from Milestone 9 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Weoley	Wilden Close	Whole Length	Street Lighting	49	Bring forward from Milestone 9 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Bournville	Priory Road	Whole Length	Street Lighting	50	Defer from Milestone 5 to Milestone 6 - coordinate with BCC Traffic Route Scheme	6	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Brandwood	Kinsey Grove	Whole Length	Street Lighting	51	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 10 for further clarifiucation	10	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Brandwood	Southminster Drive	Whole Length	Street Lighting	52	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Brandwood	Stanley Road	Whole Length	Street Lighting	53	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	Acocks Green	Lincoln Road North	Whole Length	Street Lighting	54	Defer from Milestone 5 to Milestone 6 - coordinate with BCC Traffic Route Scheme	6	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	Sheldon	Manor House Lane	Whole Length	Street Lighting	55	Defer from Milestone 5 to Milestone 6 - coordinate with BCC Traffic Route Scheme	6	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	South Yardley	Lincoln Road North	Whole Length	Street Lighting	56	Defer from Milestone 5 to Milestone 6 - coordinate with BCC Traffic Route Scheme	6	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	Stechford and Yardley North	Church Lane	Whole Length	Street Lighting	57	Defer from Milestone 5 to Milestone 6 - coordinate with BCC Traffic Route Scheme	6	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	South Yardley	Gough Road	Whole Length	Street Lighting	58	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	South Yardley	Hay Hall Road	Whole Length	Street Lighting	59	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	Stechford and Yardley North	Garwood Road	Whole Length	Street Lighting	60	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	Stechford and Yardley North	Queens Road	Whole Length	Street Lighting	61	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	South Yardley	Henry Road	Whole Length	Street Lighting	62	Defer from Milestone 6 to Milestone 8 - coordinate with otherr works	8	4	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Edgbaston	Edgbaston	Bell Barn Close	Whole Length	Street Lighting	63	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Edgbaston	Edgbaston	Spey Close	Whole Length	Street Lighting	64	Possibly unadopted, not on Gazetter - defer from Milestone 5 to Milestone 9 for further clarifiucation	9	5	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Brandwood	Melstock Road	Whole Length	Street Lighting	65	Bring forward from Milestone 6 to Milestone 5 to replace deferred schemes	5	3	Amey Planning	26/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Bordesley Green	Broadway Avenue	Broadway Avenue from Belchers Lane to Bordesley Green	Carriageway Maintenance	66	Scheme carried over from Milestone 4	5	3	Amey Planning	18/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Shard End	Pitfield Road	Pitfield Road from Fl 95 to End	Carriageway Maintenance	67	Scheme carried over from Milestone 4	5	3	Amey Planning	18/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Bordesley Green	Alston Grove	Alston Grove from Bordesley Green East to End	Carriageway Maintenance	68	Scheme carried over from Milestone 4	5	3	Amey Planning	18/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Shard End	Brookbank Avenue	Brookbank Avenue from Bradley Road to End	Carriageway Maintenance	69	Scheme carried over from Milestone 4	5	3	Amey Planning	18/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Bordesley Green	Bankes Avenue	Bankes Avenue from St Benedicts to Mansel Road	Carriageway Maintenance	70	Scheme carried over from Milestone 4	5	3	Amey Planning	18/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Erdington	Stockland Green	Gipsy Lane	Gipsy Lane From The Ridgeway To Marsh Hill	Carriageway Maintenance	71	Bring forward from Milestone 9 to Milestone 5 and included in TAR Programme (Change Board)	5	3	Amey Planning	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Little Barr Street	Little Barr Street From Great Barr St To Watery Lane	Carriageway Maintenance	72	Bring forward from Milestone 6 to Milestone 5 and included in TAR Programme	5	3	Amey Planning	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Little Ann Street	Little Ann Street From Milk St To Floodgate St	Carriageway Maintenance	73	Treatment Change - Surface Dressing to TAR Programme	5	3	Amey Planning	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Nechells	Little Edward Street	Little Edward Street From Palmer St To End	Carriageway Maintenance	74	Treatment Change - Surface Dressing to TAR Programme	5	3	Amey Planning	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C018	Hall Green	Hall Green	Wycome Road	Wycome Road From Shirley Road To Stratford Road	Carriageway Maintenance	75	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C017	Hall Green	Hall Green	Watwood Road	Watwood Road From Delrene Road To Ge 80	Carriageway Maintenance	76	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C002	Hodge Hill	Bordesley Green	Botha Road	Botha Road From Bordesley Green To Whitacre Road	Carriageway Maintenance	77	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C013	Hodge Hill	Bordesley Green	Kingscliff Road	Kingscliff Road From Fosbrooke Rd To Starbank Rd	Carriageway Maintenance	78	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C020	Hodge Hill	Bordesley Green	Starbank Road	Starbank Road From Hobmoor Road To Somerville Rd	Carriageway Maintenance	79	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C042	Hodge Hill	Shard End	Gerardsfield Road	Gerardsfield Road Shirestone Road To East Meadway	Carriageway Maintenance	80	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C043	Hodge Hill	Shard End	Hall Hays Road	Hall Hays Road From Longmeadow Cres To Kitsland Road	Carriageway Maintenance	81	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C057	Hodge Hill	Shard End	Mulwych Road	Mulwych Road From Gerardsfield Road To Fd 57	Carriageway Maintenance	82	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C064	Hodge Hill	Shard End	Pear Tree Road	Pear Tree Road From Heath Way To Old Croft Lane	Carriageway Maintenance	83	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C068	Hodge Hill	Shard End	Shopton Road	Shopton Road From Heath Way To Broomdene Av	Carriageway Maintenance	84	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Ladywood	Tennant Street	Tennant Street From Bishopgate St To Granville St	Carriageway Maintenance	85	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C047	Ladywood	Nechells	Vann Close	Vann Close From Jenkins Street To End	Carriageway Maintenance	86	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C010	Selly Oak	Billesley	Daimler Road	Daimler Road From Riversdale Rd To End	Carriageway Maintenance	87	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS09/Y3/C076	Sutton Coldfield	Sutton Vesey	Welford Road	Welford Road From Kineton Road To Haselor Road	Carriageway Maintenance	88	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C023	Yardley	Sheldon	Fallindale Road	Fallindale Road From Brays Road To Cl Stanville Road	Carriageway Maintenance	89	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C031	Yardley	South Yardley	Cowley Road	Cowley Road From Manor Farm Road To Morcom Road	Carriageway Maintenance	90	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C053	Ladywood	Soho	Algernon Road	Algernon Road From Cavendish Road To Dudley Road	Carriageway Maintenance	91	Treatment Change - TAR identified, Surface Dressing appropriate treatment	5	3	Design Team	24/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C059	Ladywood	Soho	Brearley Street	Brearley Street From Booth St To Brewery St	Carriageway Maintenance	92	Treatment Change - TAR identified, Surface Dressing appropriate treatment	5	3	Design Team	24/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C065	Ladywood	Soho	Hallewell Road	Hallewell Road From Rotton Park Road To Selwyn Road	Carriageway Maintenance	93	Treatment Change - TAR identified include in Foamaster Programme	5	3	Design Team	24/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C023	Northfield	Longbridge	Ashill Road	Ashill Road From Bristol Rd South To C/L Cliff Rock Rd	Carriageway Maintenance	94	Treatment Change - TAR identified, Surface Dressing appropriate treatment	5	3	Design Team	24/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C080	Northfield	Northfield	Tristram Avenue	Tristram Avenue From Houldey Rd To End	Carriageway Maintenance	95	Treatment Change - TAR identified include in Foamaster Programme	5	3	Design Team	24/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C102	Selly Oak	Brandwood	Shelfield Road	Shelfield Road Roundabout	Carriageway Maintenance	96	Delete from Programme. Completed in Milestone 4	5	3	Design Team	24/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C106	Selly Oak	Brandwood	Tilshead Close	Tilshead Close From Junction Opp No 10 To End	Carriageway Maintenance	97	Delete from Programme. Completed in Milestone 4	5	3	Design Team	24/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS09/Y3/C072	Sutton Coldfield	Sutton Vesey	Morven Road	Morven Road From Junction At Elwyn Road To End Opp 61	Carriageway Maintenance	98	Delete from Programme. Completed in Milestone 4	5	3	Design Team	24/04/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Various	Various	Various	Various	Carriageway Maintenance	99	Defer from Milestone 5 to Milestone 6 - Pending further Efficency Savings discussions with BCC	6	3	SMT	01/05/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C011	Erdington	Kingstanding	Wigmore Grove	Wigmore Grove From Plumstead Road To End	Carriageway Maintenance	100	Delete from Programme. Completed in Milestone 4	5	3	Design Team	22/05/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012

CIPP Contract Year 3 - Change Log - Summary Information.

BHMMS02/Y3/C015	Erdington	Stockland Green	Haywards Close	Haywards Close From Glenville Dr To End At No 55	Carriageway Maintenance	101	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C006	Erdington	Erdington	Jerrys Lane	Jerrys Lane Cul-De-Sac From Jerry'S Lane To End	Carriageway Maintenance	102	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C009	Erdington	Kingstanding	Hales Gardens	Hales Gardens From Hurstwood Road To Roundabout	Carriageway Maintenance	103	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C016	Erdington	Stockland Green	Hillyfields Road	Hillyfields Road From Marsh Hill To End	Carriageway Maintenance	104	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C017	Erdington	Stockland Green	Pattison Gardens	Pattison Gardens From The Drive (Sge No 9) To End	Carriageway Maintenance	105	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C021	Erdington	Tyburn	Bracebridge Road	Bracebridge Road From Wheelwright Rd To Erdington Hall Rd	Carriageway Maintenance	106	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C029	Erdington	Tyburn	St Mawgan Close	St Mawgan Close From Stornoway Road To End	Carriageway Maintenance	107	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C034	Hall Green	Sparkbrook	Belgravia Close	Belgravia Close From Balsall Heath Road To End	Carriageway Maintenance	108	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hall Green	Sparkbrook	Belgravia Close	Belgravia Close From Hay Park Road To Balsall Heath Road	Carriageway Maintenance	109	Brought forward from Milestone 9 to Milestone 5	5	5	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C017	Hall Green	Hall Green	Watwood Road	Watwood Road From Delrene Road To Ge 80	Carriageway Maintenance	110 & 77	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C036	Hall Green	Sparkbrook	Highgate Square	Highgate Square From North To South	Carriageway Maintenance	111	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Bordesley Green	St Benedicts Road	St Benedicts Road From Sommerville Rd To Coventry Rd	Carriageway Maintenance	112	Delete from Programme. Completed in Milestone 4	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C019	Hodge Hill	Bordesley Green	St Oswalds Road	St Oswalds Road From Coventry Rd To Somerville Rd	Carriageway Maintenance	113	Delete from Programme. Completed in Milestone 4	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C030	Hodge Hill	Hodge Hill	Millington Road	Millington Road From Chipperfield Road To Ermington Crescent	Carriageway Maintenance	114	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Hodge Hill	Northleigh Road	Northleigh Road From Wardend Road To Ingleton Road	Carriageway Maintenance	115	Brought forward from Contract Year 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C060	Hodge Hill	Shard End	Netherton Grove	Netherton Grove From Wychbold Crescent To End	Carriageway Maintenance	116	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C079	Hodge Hill	Washwood Heath	Ward End Close	Ward End Close From Ward End Park Road To End	Carriageway Maintenance	117	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C009	Hodge Hill	Bordesley Green	Heather Road	Heather Road From Coventry Road To Hob Moor Road	Carriageway Maintenance	118	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C040	Hodge Hill	Shard End	Broomdene Avenue	Broomdene Avenue From East To West	Carriageway Maintenance	119	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C042	Hodge Hill	Shard End	Gerardsfield Road	Gerardsfield Road Shirestone Road To East Meadway	Carriageway Maintenance	120 & 81	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C002	Hodge Hill	Bordesley Green	Botha Road	Botha Road From Bordesley Green To Whitacre Road	Carriageway Maintenance	121 & 78	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C051	Hodge Hill	Shard End	Kitsland Road	Kitsland Road From Freasley Road To Berrowside Road	Carriageway Maintenance	122	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C052	Hodge Hill	Shard End	Kitsland Road	Kitsland Road From Longmeadow Crescent To End At No 178	Carriageway Maintenance	123	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C058	Hodge Hill	Shard End	Nearmoor Road	Nearmoor Road From Freasley Road To Hillstone Road	Carriageway Maintenance	124	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C059	Hodge Hill	Shard End	Nearmoor Road	Nearmoor Road Service Road From Ge 146 To Ge 104 E To W	Carriageway Maintenance	125	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C061	Hodge Hill	Shard End	New Cole Hall Lane	New Cole Hall Lane-C/L Bushbury Rd To C/L Watland Green	Carriageway Maintenance	126	Delete from Programme. Completed in Milestone 4	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C015	Hodge Hill	Bordesley Green	Norton Crescent	Norton Crescent- Caldwell Rd To Corbyn Road	Carriageway Maintenance	127	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C053	Ladywood	Soho	Algernon Road	Algernon Road From Cavendish Road To Dudley Road	Carriageway Maintenance	128 & 91	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C059	Ladywood	Soho	Brearley Street	Brearley Street From Booth St To Brewery St	Carriageway Maintenance	129 & 92	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C065	Ladywood	Soho	Hallewell Road	Hallewell Road From Rotton Park Road To Selwyn Road	Carriageway Maintenance	130 & 93	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C010	Ladywood	Ladywood	Clark Street	Clark Street From Icknield Port Road To End	Carriageway Maintenance	131	Delete from Programme. Completed in Milestone 4	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C050	Ladywood	Nechells	Wardlow Road	Wardlow Road From Gt Francis St To Duddeston Manor Road	Carriageway Maintenance	132	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C070	Ladywood	Soho	Peel Street	Peel Street From Norman St To Lansdowne Road	Carriageway Maintenance	133	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C022	Ladywood	Nechells	Dollman Street	Dollman Street From Duddeston Mill Rd To Erskine St	Carriageway Maintenance	134	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C025	Northfield	Longbridge	Corinne Close	Corinne Close From Leach Grn Lane To Junc Opp No72	Carriageway Maintenance	135	Delete from Programme. Completed in Milestone 4	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
						136	Not Used				16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C010	Northfield	Kings Norton	Kingshill Drive	Kingshill Drive From Westhill Rd To End	Carriageway Maintenance	137	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C070	Northfield	Northfield	Parkdale Drive	Parkdale Drive From Longbridge La To End	Carriageway Maintenance	138	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C077	Northfield	Northfield	Station Road	Station Road From Church Hill To Coleys Lane	Carriageway Maintenance	139	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C092	Northfield	Weoley	Merritts Brook Close	Merritts Brook Close From Whitehill Lane To End	Carriageway Maintenance	140	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C094	Northfield	Weoley	Naunton Close	Naunton Close From Clover Road To End	Carriageway Maintenance	141	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C104	Northfield	Weoley	Weoley Park Road	Cars Parked Vlocs. Orange Paint On Cway Vlocs.	Carriageway Maintenance	142	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C106	Northfield	Weoley	Witherford Way	Witherford Way Roundabout At Fox Hill	Carriageway Maintenance	143	Delete from Programme. Completed in Milestone 4	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C023	Selly Oak	Billesley	Playdon Grove	Playdon Grove Roundabout	Carriageway Maintenance	144	Delete from Programme. Completed in Milestone 4	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C027	Selly Oak	Billesley	Selborne Grove	Selborne Grove Roundabout At No 9	Carriageway Maintenance	145	Delete from Programme. Completed in Milestone 4	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C115	Selly Oak	Selly Oak	Christopher Road	Christopher Road From Fl 52 To End	Carriageway Maintenance	146	Delete from Programme. Completed in Milestone 4	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Bournville	Newlands Road	Newlands Road From Lewis Road To Cartland Road	Carriageway Maintenance	147	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C093	Selly Oak	Brandwood	Leander Gardens	Leander Gardens From Junction Opp No 12 To End At No 25	Carriageway Maintenance	148	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C128	Selly Oak	Brandwood	Taynton Covert	Taynton Covert From Ashbury Covert To End At No 8	Carriageway Maintenance	149	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C003	Selly Oak	Billesley	Birdwell Croft	Birdwell Croft From Wheelers La To End	Carriageway Maintenance	150	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C084	Selly Oak	Brandwood	Dorstone Covert	Dorstone Covert From Junction At No 11 To Rbt At No 40	Carriageway Maintenance	151	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C085	Selly Oak	Brandwood	Dorstone Covert	Dorstone Covert From Brockworth Road To End At No 32	Carriageway Maintenance	152	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C120	Selly Oak	Selly Oak	Ribblesdale Road	Ribblesdale Road From Warwards La To Bond St	Carriageway Maintenance	153	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C016	Selly Oak	Billesley	Hollie Lucas Road	Hollie Lucas Road From Wheelers La To Chesterwood Road	Carriageway Maintenance	154	Re-assessed as GOOD - defer to Contract Year 5	10	5	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C045	Selly Oak	Bournville	Griffins Brook Lane	Griffins Brook Lane From Cob Lane To Hay Green Lane	Carriageway Maintenance	155	Re-assessed as GOOD - defer to Contract Year 5	10	5	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C109	Selly Oak	Brandwood	Woodthorpe Road	Woodthorpe Road-Alcester Rd South To Brandwood Rd	Carriageway Maintenance	156	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Bournville	Pineapple Road	Pineapple Road-Dads Lane To Cartland Road	Carriageway Maintenance	157	Brought forward from Contract Year 7 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C072	Selly Oak	Brandwood	Brandwood Park Road	Brandwood Park Road Cul De Sac From No 283 To No 291	Carriageway Maintenance	158	Brought forward from Milestone 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Brandwood	Brandwood Park Road	Brandwood Park Road Lay By No 49 To No 59	Carriageway Maintenance	159	Brought forward from Contract Year 6 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Brandwood	Druids Lane	Druids Lane-Bells Lane Opp Brockworth Rd To Bells Lane	Carriageway Maintenance	160	Brought forward from Milestone 10 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Brandwood	Kelverdale Grove	Kelverdale Grove From Brandwood Park Rd To End Opp No 21	Carriageway Maintenance	161	Brought forward from Milestone 9 to Milestone 5	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C014	Hall Green	Hall Green	Robin Hood Croft	Robin Hood Croft From Robin Hood Lane To End	Carriageway Maintenance	162	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C045	Hall Green	Springfield	Grove Road	Grove Road From Stratford Road To Oakwood Road	Carriageway Maintenance	163	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C046	Hall Green	Springfield	Jutland Road	Jutland Road From Menin Road To Vimy Road West To East	Carriageway Maintenance	164	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C047	Hall Green	Springfield	Jutland Road	Jutland Road From Vimy Road To Menin Road West To East	Carriageway Maintenance	165	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C049	Hall Green	Springfield	Menin Road	Menin Road From Menin Crescent To Vimy Road	Carriageway Maintenance	166	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS09/Y3/C029	Sutton Coldfield	Sutton New Hall	Wimbourne Road	Wimbourne Road From Springfield Road To Springfield Cres	Carriageway Maintenance	167	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS09/Y3/C047	Sutton Coldfield	Sutton Trinity	Norris Way	Norris Way From Coleshill Road To End	Carriageway Maintenance	168	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C030	Yardley	South Yardley	Carcroft Road	Carcroft Road From Homelea Road To Fieldhouse Road	Carriageway Maintenance	169	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C035	Yardley	South Yardley	Hay Hall Road	Hay Hall Road From Kings Road To End	Carriageway Maintenance	170	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C042	Yardley	South Yardley	Upton Road	Upton Road From Yardley Green Rd To Bordesley Green East	Carriageway Maintenance	171	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C048	Yardley	Stechford and Yardley North	Charlbury Crescent	Charlbury Crescent - Bilton Grange Rd - Bilton Grge Rd Cwise	Carriageway Maintenance	172	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C007	Yardley	Acocks Green	Helstone Grove	Helstone Grove From Holcombe Road To End	Carriageway Maintenance	173	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C052	Yardley	Stechford and Yardley North	Church Road	Church Road From Cl Of Blakesley Rd To Bollards At No 431	Carriageway Maintenance	174	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C008	Yardley	Acocks Green	Liddon Grove	Liddon Grove From Nailstone Crescent To End At School Gates	Carriageway Maintenance	175	Re-assessed as GOOD - defer to Contract Year 5	10	5	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C009	Yardley	Acocks Green	Lyall Grove	Lyall Grove From Hartfield Cres To End	Carriageway Maintenance	176	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C010	Yardley	Acocks Green	Netley Grove	Netley Grove From Olton Boulevard West To End At No 20	Carriageway Maintenance	177	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C036	Yardley	South Yardley	Kestrel Avenue	Kestrel Avenue From Junc At No 20 To End At No 22	Carriageway Maintenance	178	Delete from Programme. Completed in Milestone 3	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C041	Yardley	South Yardley	Rutland Drive	Rutland Drive Cul-De-Sac From Yew Tree Lane To End Os 41	Carriageway Maintenance	179	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Ladywood	Ladywood	St Vincent Street	St Vincent Street-Roundabout At King Edwards Road	Carriageway Maintenance	180	Brought forward from Milestone 8 to Milestone 5 to co-ordinate with other works	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C015	Ladywood	Ladywood	Essington Street	Essington Street From Sheepcote St To End	Carriageway Maintenance	181	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C022	Ladywood	Ladywood	Holliday Street	Holliday Street From William St To Rbt At Granville Street	Carriageway Maintenance	182	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C024	Ladywood	Ladywood	Newton Street	Newton Street From Steel House Lane To End	Carriageway Maintenance	183	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C028	Ladywood	Ladywood	Tennant Street	Tennant Street From Bishopgate St To Granville St	Carriageway Maintenance	184 & 86	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C029	Ladywood	Ladywood	Warstone Lane	Warstone Lane From Hall St To Rbt At Frederick St	Carriageway Maintenance	185	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C038	Ladywood	Nechells	Cardigan Street	Cardigan Street From Jennens Rd To Curzon St	Carriageway Maintenance	186	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C042	Ladywood	Nechells	Gopsal Street	Gopsal Street From Penn St To Cardigan St	Carriageway Maintenance	187	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C053	Ladywood	Nechells	New Bartholomew Street	New Bartholomew Street From Fazeley St To Bordesley St	Carriageway Maintenance	188	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS11/Y2/C059	Ladywood	Nechells	Vere Street	Vere Street From Hope Street To End At Lockable Barrier	Carriageway Maintenance	189	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Northfield	Longbridge	Tessall Lane	Tessall Lane-C/L Hollymoor Way to Rubery La RBT	Carriageway Maintenance	190	Added to Milestone 5 to Co-ordinate with other works	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Brandwood	Reaside Crescent	Reaside Crescent From Brandwood Park Road To End	Carriageway Maintenance	191	Added to Milestone 5 to Co-ordinate with other works	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Sutton Coldfield	Sutton New Hall	Green Lanes	Green Lanes From Birmingham Road To Chester Road	Carriageway Maintenance	192	Added to Milestone 5 to follow on after Footway Works	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C035	Yardley	South Yardley	Hay Hall Road	Hay Hall Road From Kings Road To End	Carriageway Maintenance	194 & 170	Brought forward from Milestone 7 to Milestone 5 to co-ordinate with other works	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Yardley	Stechford and Yardley North	Church Road	Church Road From Rbt At Hob Moor Rd To Cl Of Barrows Lane	Carriageway Maintenance	195	Added to Milestone 5 to Co-ordinate with other works	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C041	Yardley	South Yardley	Rutland Drive	Rutland Drive Cul-De-Sac From Yew Tree Lane To End Os 41	Carriageway Maintenance	196 & 179	Brought forward from Milestone 7 to Milestone 5 to co-ordinate with other works	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Various	Various	Various	Various	Carriageway Maintenance	198	Alternative Schemes - defer from Milestone 5 to Milestone 6	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C045	Hall Green	Springfield	Grove Road	Grove Road From Stratford Road To Oakwood Road	Carriageway Maintenance	199 & 163	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C046	Hall Green	Springfield	Jutland Road	Jutland Road From Menin Road To Vimy Road West To East	Carriageway Maintenance	200 & 164	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C047	Hall Green	Springfield	Jutland Road	Jutland Road From Vimy Road To Menin Road West To East	Carriageway Maintenance	201 & 165	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS03/Y3/C049	Hall Green	Springfield	Menin Road	Menin Road From Menin Crescent To Vimy Road	Carriageway Maintenance	202 & 166	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C015	Hodge Hill	Bordesley Green	Norton Crescent	Norton Crescent- Caldwell Rd To Corbyn Road	Carriageway Maintenance	203 & 127	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C051	Hodge Hill	Shard End	Kitsland Road	Kitsland Road From Freasley Road To Berrowside Road	Carriageway Maintenance	204 & 122	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/

CIPP Contract Year 3 - Change Log - Summary Information.

BHMMS04/Y3/C058	Hodge Hill	Shard End	Nearmoor Road	Nearmoor Road From Freasley Road To Hillstone Road	Carriageway Maintenance	206 & 124	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C059	Hodge Hill	Shard End	Nearmoor Road	Nearmoor Road Service Road From Ge 146 To Ge 104 E To W	Carriageway Maintenance	207 & 125	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C053	Ladywood	Soho	Algernon Road	Algernon Road From Cavendish Road To Dudley Road	Carriageway Maintenance	208 & 128 & 91	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C059	Ladywood	Soho	Brearley Street	Brearley Street From Booth St To Brewery St	Carriageway Maintenance	209 & 129 & 92	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C065	Ladywood	Soho	Hallewell Road	Hallewell Road From Rotton Park Road To Selwyn Road	Carriageway Maintenance	210 & 130 & 93	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C003	Selly Oak	Billesley	Birdwell Croft	Birdwell Croft From Wheelers La To End	Carriageway Maintenance	211 & 150	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C084	Selly Oak	Brandwood	Dorstone Covert	Dorstone Covert From Junction At No 11 To Rbt At No 40	Carriageway Maintenance	212 & 151	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C085	Selly Oak	Brandwood	Dorstone Covert	Dorstone Covert From Brockworth Road To End At No 32	Carriageway Maintenance	213 & 152	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C120	Selly Oak	Selly Oak	Ribblesdale Road	Ribblesdale Road From Warwards La To Bond St	Carriageway Maintenance	214 & 153	Brought forward from Milestone 7 to Milestone 6 - TAR issues resolved	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Selly Oak	Bournville	Hunts Road	Hunts Road From Pershore Road To Ripple Road	Carriageway Maintenance	215a	Brought forward from Milestone 9 to Milestone 6 to co-ordinate with other works	6	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C006	Erdington	Erdington	Jerrys Lane	Jerrys Lane Cul-De-Sac From Jerry'S Lane To End	Carriageway Maintenance	215 & 102	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C009	Erdington	Kingstanding	Hales Gardens	Hales Gardens From Hurstwood Road To Roundabout	Carriageway Maintenance	216 & 103	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C015	Erdington	Stockland Green	Haywards Close	Haywards Close From Glenville Dr To End At No 55	Carriageway Maintenance	217 & 198 & 101	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C016	Erdington	Stockland Green	Hillyfields Road	Hillyfields Road From Marsh Hill To End	Carriageway Maintenance	218 & 104	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C017	Erdington	Stockland Green	Pattison Gardens	Pattison Gardens From The Drive (Sge No 9) To End	Carriageway Maintenance	219 & 105	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C021	Erdington	Tyburn	Bracebridge Road	Bracebridge Road From Wheelwright Rd To Erdington Hall Rd	Carriageway Maintenance	220 & 106	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS02/Y3/C029	Erdington	Tyburn	St Mawgan Close	St Mawgan Close From Stornoway Road To End	Carriageway Maintenance	221 & 107	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS09/Y3/C029	Sutton Coldfield	Sutton New Hall	Wimbourne Road	Wimbourne Road From Springfield Road To Springfield Cres	Carriageway Maintenance	222 & 167	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS09/Y3/C047	Sutton Coldfield	Sutton Trinity	Norris Way	Norris Way From Coleshill Road To End	Carriageway Maintenance	223 & 168	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C023	Yardley	Sheldon	Fallindale Road	Fallindale Road From Brays Road To Cl Stanville Road	Carriageway Maintenance	224 & 198 & 90	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C052	Yardley	Stechford and Yardley North	Church Road	Church Road From Cl Of Blakesley Rd To Bollards At No 431	Carriageway Maintenance	225 & 174	Alternative scheme - defer from Milestone 6 to Milestone 7	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Various	Various	Various	Various	Carriageway Maintenance	226	Deferred from Milestone 6 - pending further assessment	7	4	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
	Hodge Hill	Washwood Heath	George Arthur Road	George Arthur Road from Alum Rock Road to St Saviours Road	Carriageway Maintenance	227	Added to Milestone 5 to Co-ordinate with other works	5	3	Design Team	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS01/Y3/C003	Edgbaston	Bartley Green	Genners Approach	Genners Approach From Cromwell La To Genners La	Carriageway Maintenance	228	Added to Milestone 5 to Co-ordinate with other works	5	**3**	Change Board	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS01/Y3/C004	Edgbaston	Bartley Green	Hillwood Road	Hillwood Road From Moors Lane To Woodcock Lane	Carriageway Maintenance	229	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS01/Y3/C013	Edgbaston	Bartley Green	Wentworth Way	Wentworth Way From Northfield Road To End	Carriageway Maintenance	230	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	16/03/2012	Consent in principle	27/07/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C014	Hodge Hill	Bordesley Green	Mansel Road	Mansel Road From Coventry Road To Green Lane	Carriageway Maintenance	231	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C015	Hodge Hill	Bordesley Green	Mansel Road	Mansel Road From Coventry Road To Green Lane	Carriageway Maintenance	232	Defer from Milestone 5 to Milestone 6 - Pending further Efficency Savings discussions with BCC	tbc	tbc	SMT	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS04/Y3/C072	Hodge Hill	Washwood Heath	Alum Rock Road	Alum Rock Road From C/L Of Burney Lane To Washwood Heath Rd	Carriageway Maintenance	233	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS05/Y3/C009	Ladywood	Aston	Upper Sutton Street	Upper Sutton St From Park L To Albert Road	Carriageway Maintenance	234	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS11/Y3/C063	Ladywood	Ladywood	Navigation Street	Navigation Street From Stephenson St To Pinfold St	Carriageway Maintenance	235	Added to Milestone 5 to Co-ordinate with other works	5	3	Traffic manager	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C091	Northfield	Weoley	Longbow Road	Longbow Road From Green Meadow To Shenley Fields Rd	Carriageway Maintenance	236	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C032	Yardley	South Yardley	Deakins Road	Deakins Road From Coventry Road To Holder Road	Carriageway Maintenance	237	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C032	Yardley	South Yardley	Deakins Road	Deakins Road From Coventry Road To Holder Road	Carriageway Maintenance	238	Defer from Milestone 5 to Milestone 6 - Pending further Efficency Savings discussions with BCC	tbc	tbc	SMT	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS10/Y3/C026	Yardley	Sheldon	Rosecroft Road	Rosecroft Road From Church Road W To Chaffcombe Road	Carriageway Maintenance	239	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS11/Y3/C050	Ladywood	Nechells	Macdonald Street	Macdonald Street-Charles Henry St To Sherlock St	Carriageway Maintenance	240	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS11/Y3/C019	Ladywood	Ladywood	Hill Street	Hill Street From Small Brook Queensway To Station Street	Carriageway Maintenance	241	Added to Milestone 5 to Co-ordinate with other works	5	3	Traffic manager	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS11/Y3/C025	Ladywood	Ladywood	Pinfold Street	Pinfold Street From Navigation St To New St.	Carriageway Maintenance	242	Added to Milestone 5 to Co-ordinate with other works	5	3	Change Board	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C111	Northfield	Northfield	Francis Walk	Francis Walk From Parkdale Dr To End	Carriageway Maintenance	243	Bring forward to Milestone 5 from Milestone 9 to Co-ordinate with other works	5	3	Design Team	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C039	Northfield	Longbridge	Lismore Close	Lismore Close From Junction At No 32 To End	Carriageway Maintenance	244	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS06/Y3/C081	Northfield	Weoley	Almond Close	Almond Close From Green Meadow Lane To Shenley Lane	Carriageway Maintenance	245	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C018	Selly Oak	Billesley	Kingsthorpe Road	Kingsthorpe Road From Aldbury Rd To Highters Rd	Carriageway Maintenance	246	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C023	Selly Oak	Billesley	Playdon Grove	Playdon Grove Roundabout	Carriageway Maintenance	247	Delete from Programme. Completed in Milestone 4	4	2	Planning	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C027	Selly Oak	Billesley	Selborne Grove	Selborne Grove Roundabout At No 9	Carriageway Maintenance	248	Delete from Programme. Completed in Milestone 4	4	2	Planning	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS08/Y3/C102	Selly Oak	Brandwood	Shelfield Road	Shelfield Road Roundabout	Carriageway Maintenance	96 & 249	Delete from Programme. Completed in Milestone 4	4	2	Planning	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS09/Y3/C042	Sutton Coldfield	Sutton Trinity	Manor Hill	Manor Hill From Cl College Hill To Driffold	Carriageway Maintenance	250	Defer from Milestone 5 to Milestone 6 - Pending further Efficency Savings discussions with BCC	tbc	tbc	SMT	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
BHMMS09/Y3/C059	Sutton Coldfield	Sutton Vesey	Digby Road	Digby Road From The Driffold To Somerville Road	Carriageway Maintenance	251	Defer from Milestone 5 to Milestone 6 - Pending further Efficency Savings discussions with BCC	tbc	tbc	SMT	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
	Yardley	South Yardley	Kestrel Avenue	Kestrel Avenue Cds From Flats At No 38/34 Kestrel Ave To End	Carriageway Maintenance	252	Delete from Programme. Completed in Milestone 4	14	7	Planning	10/08/2012	Consent in principle	10/08/2012	12/09/2012	05/10/2012
	Hall Green	Moseley and Kings Heath	April Croft	Full length	Carriageway Maintenance	253	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Planning	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Hall Green	Moseley and Kings Heath	Balaclava Road	Full length	Carriageway Maintenance	254	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Hall Green	Sparkbrook	Bridge Croft	Full length	Carriageway Maintenance	255	Bring forward to Milestone 5 from Milestone 7 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Hall Green	Sparkbrook	Kinver Croft	Full length	Carriageway Maintenance	256	Bring forward to Milestone 5 from Milestone 9 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Hodge Hill	Shard End	Briddlands Road	Full length	Carriageway Maintenance	257	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Hodge Hill	Shard End	Broomdene Avenue	Full length	Carriageway Maintenance	258	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Hodge Hill	Hodge Hill	Eastbourne Avenue	Full length	Carriageway Maintenance	259	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Hodge Hill	Shard End	Hall Hays Road	Full length	Carriageway Maintenance	260	Bring forward to Milestone 5 from Milestone 7 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Selly Oak	Bournville	Heath Road	Full length	Carriageway Maintenance	261	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Hodge Hill	Washwood Heath	Wright Road	Full length	Carriageway Maintenance	262	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Ladywood	Nechells	Adam Street	Full length	Carriageway Maintenance	263	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Northfield	Weoley	Almond Close	Full length	Carriageway Maintenance	264	Treatment Change - TAR Programme to Surface Dressing Programme	6	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Northfield	Longbridge	Cotswold Close	Full length	Carriageway Maintenance	265	Defer from Milestone 5 to Milestone 6 - Pending further Efficency Savings discussions with BCC	6	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Northfield	Northfield	Farlow Road	Full length	Carriageway Maintenance	266	Treatment Change - TAR Programme to Surface Dressing Programme	6	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Northfield	Northfield	Francis Walk	Full length	Carriageway Maintenance	267	Treatment Change - TAR Programme to Surface Dressing Programme	6	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Northfield	Longbridge	Lismore Close	Full length	Carriageway Maintenance	268	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Northfield	Longbridge	Mull Close	Full length	Carriageway Maintenance	269	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Northfield	Kings norton	Warrens End	Full length	Carriageway Maintenance	270	Treatment Change - TAR Programme to Surface Dressing Programme	5	3	Design Team	19/10/2012	Consent in principle	19/10/2012	25/10/2012	
	Selly Oak	Brandwood	Sherston Covert	Full length	Carriageway Maintenance	271	Defer from Milestone 5 to Milestone 6 - Pending further Efficency Savings discussions with BCC	6	3	SMT	01/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Sutton Coldfield	Sutton New Hall	Kempson Avenue	Full length	Carriageway Maintenance	272	Treatment Change - Surface Dressing Programme to coordinate with other works	6	3	Design Team	01/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Yardley	Stechford and Yardley North	Patrick Avenue	Full length	Carriageway Maintenance	273	Treatment Change - TAR Programme to Surface Dressing Programme	6	3	Design Team	01/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Shard End	Nearmoor Road	Full length	Carriageway Maintenance	124 & 274	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Design Team	01/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Hall Green	Colebank Road	RBT at Sarehole Rd to RBT at Wake Green Rd	Carriageway Maintenance	275	Efficency Savings - works required bring forward to year 3.	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Perry Barr	Oscott	Blythe Grove	Full length	Carriageway Maintenance	276	Deleted from programme - completed in milestone 4	n/a	n/a	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Selly Oak	Billesley	Playdon Grove	Full length	Carriageway Maintenance	277	Deleted from programme - completed in milestone 4	n/a	n/a	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Sparkbrook	Krywicks Lane	Full length	Carriageway Maintenance	278	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Design Team	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Springfield	Dolphin road	Full length	Carriageway Maintenance	279	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Design Team	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Sparkbrook	Clifton Green	Full length	Carriageway Maintenance	280	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Design Team	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Springfield	Ryland Road	Full length	Carriageway Maintenance	281	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Design Team	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Moseley and Kings Heath	Bank Street	Full length	Carriageway Maintenance	282	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Design Team	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Sparkbrook	Wenman Street	Full length	Carriageway Maintenance	283	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Design Team	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Hall Green	Hilton Avenue	Full length	Carriageway Maintenance	284	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Design Team	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Sparkbrook	Oughton Road	Full length	Carriageway Maintenance	285	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Design Team	03/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hall Green	Hall Green	Halewood Grove	Full length	Carriageway Maintenance	286	Concrete carriageway - move to year 4/5 pending design revue	tba	tba	Planning	02/11/2012	Consent withheld	02/11/2012	05/11/2012	
	Hall Green	Hall Green	Harlow Grove	Full length	Carriageway Maintenance	287	Concrete carriageway - move to year 4/5 pending design revue	tba	tba	Planning	02/11/2012	Consent withheld	02/11/2012	05/11/2012	
	Hall Green	Hall Green	Mapleton Grove	Full length	Carriageway Maintenance	288	Concrete carriageway - move to year 4/5 pending design revue	tba	tba	Planning	02/11/2012	Consent withheld	02/11/2012	05/11/2012	
	Hall Green	Springfield	Matlock Road	Full length	Carriageway Maintenance	289	Concrete carriageway - move to year 4/5 pending design revue	tba	tba	Planning	02/11/2012	Consent withheld	02/11/2012	05/11/2012	
	Erdington	Erdington	Spring Lane	Moor end Lane to Kingsbury Road	Carriageway Maintenance	290	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Erdington	Stockland Green	Haywards Close	Glenville Drive to end at no.55	Carriageway Maintenance	291	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Erdington	Tyburn	Bracebridge Road	Wheelwright road to Erdington Hall Road	Carriageway Maintenance	292	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Erdington	Stockland Green	Hillyfields Road	Marsh Hill to end	Carriageway Maintenance	293	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Erdington	Kingstanding	Hales Gardens	Hurstwood Road to rbt	Carriageway Maintenance	294	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Erdington	Stockland Green	Pattison Gardens	The drive (sge no.9) to end	Carriageway Maintenance	295	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Erdington	Tyburn	St Morgan Close	Stornoway Road to end	Carriageway Maintenance	296	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Bordesley Green	Hob Moor Road	C/L River Cole Bridge to Heybarnes Rd RBT	Carriageway Maintenance	297	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Bordesley Green	Hob Moor Road	Roundabout at Heybarnes Road	Carriageway Maintenance	298	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Bordesley Green	Hob Moor Road	Heybarnes Road to Green Lane	Carriageway Maintenance	299	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Shard End	Bradley Road	Full length	Carriageway Maintenance	300	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Shard End	Berrowside Road	Full length	Carriageway Maintenance	301	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Hodge Hill	Northleigh Road	Full length	Carriageway Maintenance	302	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Hodge Hill	Ayrshire Close	Full length	Carriageway Maintenance	303	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Hodge Hill	Tulyar Close	Full length	Carriageway Maintenance	304	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Hodge Hill	Wander Walk	Full length	Carriageway Maintenance	305	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	02/11/2012	Consent in principle	02/11/2012	05/11/2012	
	Hodge Hill	Shard End	Panther Croft	Full length	Carriageway Maintenance	306	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012		
	Hodge Hill	Shard End	Hollyberry croft	Full length	Carriageway Maintenance	307	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012		

CIPP Contract Year 3 - Change Log - Summary Information.

Hodge Hill	Bordesley Green	Fosbrooke Road	Full length	Carriageway Maintenance	308	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Hodge Hill	Hodge Hill	Findon Road	from St Margarets Road to ge 18	Carriageway Maintenance	309	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Hodge Hill	Shard End	Nearmoor Road	service road from ge 146 to ge 104	Carriageway Maintenance	310	Remove from programme - completed in milestone 5	n/a	n/a	Design Team	13/01/2012	Submitted for consent	16/11/2012
Hodge Hill	Soho	Geraldfield Road	Full length	Carriageway Maintenance	311	Defer from Milestone 5 to Milestone 7 to resolve TAR issues	7	4	Planning	13/01/2012	Submitted for consent	16/11/2012
Hodge Hill	Ladywood	St. Oswalds Road	Full length	Carriageway Maintenance	312	Remove from programme - completed in milestone 4	n/a	n/a	Planning	13/01/2012	Submitted for consent	16/11/2012
Hodge Hill	Selly Oak	Kitlands Road	Full length	Carriageway Maintenance	313	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Hodge Hill	Bordesley Green	Norton Crescent	Full length	Carriageway Maintenance	314	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Nechells	fowler Street	Full length	Carriageway Maintenance	315	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Kings Norton	Gt. Lister Street	Full length	Carriageway Maintenance	316	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Nechells	Little Green Lane	Full length	Carriageway Maintenance	317	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Soho	Lodge Road	Full length	Carriageway Maintenance	318	Defer from Milestone 5 to Milestone 6 (Contingency Scheme)	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Soho	Majuba Road	Full length	Carriageway Maintenance	319	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Nechells	Prince Albert Street	Full length	Carriageway Maintenance	320	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Soho	Queens Head Road	Full length	Carriageway Maintenance	321	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Soho	Woodcote Way	Full length	Carriageway Maintenance	322	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Aston	Tintern Road	Full length	Carriageway Maintenance	323	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Soho	Algernon Road	Full length	Carriageway Maintenance	324	Defer from Milestone 6 to Milestone 7 to resolve TAR issues	7	4	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Soho	Dugdale Street	Full length	Carriageway Maintenance	325	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Soho	Factory Street	Full length	Carriageway Maintenance	326	Re-assessed as FAIR - defer to Contract Year 4	8	4	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Soho	Hallewell Road	Full length	Carriageway Maintenance	327	Bring forward to Milestone 5 to Co-ordinate with other works	5	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Edgbaston	Rotton Park Road	City Road to Dudley Road	Carriageway Maintenance	328	Re-assessed as FAIR - defer to Contract Year 4	8	4	Planning	13/01/2012	Submitted for consent	16/11/2012
Ladywood	Kings Norton	Beech hurst	Full length	Carriageway Maintenance	329	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Kings Norton	Edgewood Road	Full length	Carriageway Maintenance	330	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Longbridge	Gannow Manor Gardens	Full length	Carriageway Maintenance	331	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Northfield	Grayswood Road	Full length	Carriageway Maintenance	332	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Weoley	Kelby close	Full length	Carriageway Maintenance	333	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Weoley	Lovell Close	Full length	Carriageway Maintenance	334	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Longbridge	Lowhill Lane	Full length	Carriageway Maintenance	335	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Kings Norton	Portrush Avenue	Full length	Carriageway Maintenance	336	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Weoley	Princethorpe Road	Full length	Carriageway Maintenance	337	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Northfield	Spinney Close	Full length	Carriageway Maintenance	338	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Longbridge	Tessall Lane	Full length	Carriageway Maintenance	339	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Northfield	Wakeford Road	Full length	Carriageway Maintenance	340	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Edgbaston	Norfolk Road	Rbt to Kent Road at house no 20	Carriageway Maintenance	341	Bring forward to Milestone 5 to Co-ordinate with other works	5	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Sparkbrook	Varden Croft	Full length	Carriageway Maintenance	342	Bring forward to Milestone 5 from Milestone12 to Co-ordinate with other works	5	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Erdington	Stockland Green	Kingsbury Road	Wood End Road to Rbt at Holly Lane	Carriageway Maintenance	343	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Erdington	Erdington	Spring Lane	Moor End Lane to Kingsbury Road	Carriageway Maintenance	344	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Erdington	Tyburn	St. Mawgan Close	Full length	Carriageway Maintenance	345	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Erdington	Stockland Green	Hillyfields Road	Full length	Carriageway Maintenance	346	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Erdington	Tyburn	Bracebridge Road	Full length	Carriageway Maintenance	347	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Erdington	Stockland Green	Pattison Gardens	The Drive to end	Carriageway Maintenance	348	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Erdington	Stockland Green	Haywards Close	Full length	Carriageway Maintenance	349	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Kings Norton	Gullane Close	Full length	Carriageway Maintenance	350	Bring forward to Milestone 5 from Milestone 6 to Co-ordinate with other works	5	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Northfield	Alvchurch Road	Full length	Carriageway Maintenance	351	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012
Northfield	Northfield	Kingshurst Road	Full length	Carriageway Maintenance	352	Bring forward to Milestone 6 to Co-ordinate with other works	6	3	Planning	13/01/2012	Submitted for consent	16/11/2012